Well Construction Report
WISCONSIN UNIQUE WELL NUMBER DS482

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MASHUDA CONTRACTORS INC.		Phone #: (414)295-3329
Mailing Address: RR 2		
City: PRINCETON	State: WI	Zip Code: 54968

County	Co. Permit #	Notification #	Completed
Green Lake			07-23-1991

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
LARRY J SLAGER	140	

Address: PO BOX 405
BRANDON WI 53919-0405

Well Plan Approval #

Approval Date (mm-dd-yyyy)

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.5

3. Well serves 1 # of SHOP @ OFFICE

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

1. Well Location

Town of PRINCETON

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD) °N °W

Method Code

SE SW or Govt Lot #	Section	Township	Range
	13	16 N	11 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

NEW SHOP @ OFFICE

Construction Type Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	69
6	69	158

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		S	M	SANDY LOAM	Surface	9
		C	S	SANDY CLAY	9	21
		Z		CLAY @ GRAVEL	21	52
		C	S	SANDY CLAY	52	66
		N		SANDSTONE	66	158

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL 18.97#PER FT. 2600 PSI API5L A-53GR. B P.E. U.S.A. SAWHILL	Surface	69
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

60 ft. below ground surface

10. Pump Test

Pumping level 90 ft. below surface

Pumping at 15 GP for 3 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
MUD @ CUTTINGS	Surface	69	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
LJS		07-23-1991
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		12

Comment:

Created On: 11-08-1991 Updated On: 11-08-1991 Review Status: