Well Construction Report
WISCONSIN UNIQUE WELL NUMBER DT183

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: DON ALLEN			Phone #
Mailing Address: 4510 CLEARWATER TERR			
City: NEW FRANKEN	State: WI	Zip Code: 54229	
County: Brown	Co. Permit #	Notification #	Completed: 05-01-1992

Well Constructor (Business Name): HEIM, ERVIN J	Lic. #: 551	Facility ID # (Public Wells)	
Address: 4904 CHURCH RD RT 2 NEW FRANKEN WI 54229		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.3	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of GREEN BAY

Fire # (if avail.)

Street Address or Road Name and Number
4510 CLEARWATER TERR

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): 44.6077 °N -87.7863 °W
Method Code: GCD013

NE SE or Govt Lot #	Section: 26	Township: 25 N	Range: 22 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
NEW HOME

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	20
8	20	40
6	40	85

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Yes Cable-tool Bit 10in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C	G	STONELY CLAY	Surface	20
		L		LIMESTONE ROCK	20	85

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	PLAIN END 1897 STEEL PIPE ASTM-A53 SAWHILL	Surface	42
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
20 ft. below ground surface

10. Pump Test
Pumping level 45 ft. below surface
Pumping at 8 GP for 0.25 Hrs.
Pumping Method ?

11. Well Is
16 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CUTTINGS	Surface	10	
CEMENT	10	40	7

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
EH		05-13-1992
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100	Sewer - Building Sanitary		50
			Septic or Holding, or POWTS Tank		50

Comment:

Created On: 06-24-1992 Updated On: 11-21-2019 Review Status: