Well Construction Report
WISCONSIN UNIQUE WELL NUMBER DU473

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MIKE BROSTEAU			Phone #: (414)469-0284
Mailing Address: PO BOX 241			
City: DEPERE	State: WI	Zip Code: 54115	
County: Brown	Co. Permit #:	Notification #:	Completed: 03-01-1991

Well Constructor (Business Name): VAN DE YACHT BILL WATER WELL AND	Lic. #: 4462	Facility ID # (Public Wells):	
Address: 4151 LEDGECREST RD DE PERE WI 54115		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.5	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of DEPERE

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code

SW NW or Govt Lot #	Section: 28	Township: 23 N	Range: 20 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	118
6	118	381

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	118
L	LIME	118	360
N	SANDSTONE	360	380
L	LIME	380	381

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BL. STL PL. END WELDED 18.97 .280 A53 SAWHILL	Surface	119
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
160 ft. below ground surface

10. Pump Test
Pumping level 220 ft. below surface
Pumping at 30 GP for 1 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL SLURRY	Surface	118	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
BV		03-02-1991
Drill Rig Operator	Lic or Reg #	Date Signed
BV		03-02-1991

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		20	Sewer - Building Sanitary		65

Comment:

Created On: 07-15-1991 Updated On: 07-15-1991 Review Status: