Well Construction Report
WISCONSIN UNIQUE WELL NUMBER EJ015

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: ROGER KLITZKE	Phone #: (608)938-4528
Mailing Address: LEGLER VALLEY RD	
City: NEW GLARUS	State: WI — Zip Code: 53574
County: Green	Co. Permit #:
Notification #	Completed: 09-20-1991
Well Constructor (Business Name): WILLIAM G WEBBER JR	Lic. #: 442
Facility ID # (Public Wells)	
Well Plan Approval #	
Address: 21781 HWY 11 W SHULLSBURG WI 53586	Approval Date (mm-dd-yyyy):
Hicap Permanent Well #	Common Well #
Specific Capacity	

1. Well Location

Town of NEW GLARUS				Fire # (if avail.): W6038
Street Address or Road Name and Number				
Subdivision Name		Lot #		Block #
Latitude / Longitude in Decimal Degree (DD) °N °W				Method Code
NW NW or Govt Lot #	Section: 22	Township: 4 N	Range: 7 E	

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
NEW HOUSE
Construction Type: Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	35
6	35	130

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes — Cable-tool Bit 10in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
L	LIMESTONE	Surface	15
N	SANDSTONE	15	130

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLK. ST. P.E. 18.97 6.625 .280 WT 398LB A53BE 21	Surface	35
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
75 ft. below ground surface

10. Pump Test
Pumping level 75 ft. below surface
Pumping at 15 GP for 4 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method TREMIE PIPE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	35	30

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
RLW		09-21-1991
Drill Rig Operator	Lic or Reg #	Date Signed
RLW		09-21-1991

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment:

Variance ID	Variance or Exception Type	Date	Reason
	Well Construction	01/02/1992	NON WARNING ISSUED. SHOULD HAVE HAD AN UPPER ENLARGED DRILLHOLE TO 60'.

Created On: 01-21-1992 Updated On: 01-21-1992 Review Status: