Well Construction Report
WISCONSIN UNIQUE WELL NUMBER EL938

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner	SCHAUDER BLDG
Phone #	(608)754-8006
Mailing Address	4115 HWY 51 N
City	JANESVILLE
State	WI
Zip Code	53545
County	Walworth
Co. Permit #	
Notification #	
Completed	04-22-1992
Well Constructor (Business Name)	GREENFIELD, EDWIN D
Lic. #	615
Facility ID # (Public Wells)	
Address	1004 DEARBORN AVE SOUTH BELOIT IL 61080-2351
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	0.7

1. Well Location

Town of LYONS	Fire # (if avail.)
Street Address or Road Name and Number	SOUTH RD
Subdivision Name	
Lot #	
Block #	
Latitude / Longitude in Decimal Degree (DD)	°N °W
Method Code	
NW SE or Govt Lot #	
Section	22
Township	2 N
Range	18 E

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
NEW CONSTRUCTION
Construction Type Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	95

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C		CLAY	Surface	5
		Z		CLAY @ GRAVEL	5	10
		Y		SAND @ GRAVEL	10	40
		S		SAND	40	95

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	MAASS FULL PITLESS	Surface	6
5	200 PSI SDR 21 PVC ASTM F480 WELL CASING	6	90
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
5	PVC SCREEN	90	95

9. Static Water Level
60 ft. below ground surface

10. Pump Test
Pumping level 75 ft. below surface
Pumping at 10 GP for 2 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? No
WAS NONE

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL MUD @ CUTTINGS	Surface	90	

13. Constructor / Supervisory Driller	Lic #	Date Signed
EG		05-04-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
EG		05-04-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		80	Building Overhang		25
			Septic or Holding, or POWTS Tank		60

Comment:

Created On: 06-01-1992 Updated On: 06-01-1992 Review Status: