# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* EN044

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | | | |
|---|---|---|---|
| Property Owner: ALLAN LAWERENCE | | | Phone #: (715)468-2767 |
| Mailing Address: 2482 COUNTY RD B | | | |
| City: SHELL LAKE | State: WI | Zip Code: 54871 | |
| County: Burnett | Co. Permit #: | Notification #: | Completed: 04-01-1992 |

| | | | |
|---|---|---|---|
| Well Constructor (Business Name): BEECROFT, ROGER | Lic. #: 182 | Facility ID # (Public Wells): | |
| Address: RT 1 BOX 91BB<br>SHELL LAKE WI 54871-9801 | | Well Plan Approval #: | |
| | | Approval Date (mm-dd-yyyy): | |
| Hicap Permanent Well #: | Common Well #: | Specific Capacity: 1.5 | |

**3. Well serves** 2 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

**1. Well Location**
Town of DEWEY

Fire # (if avail.)

Street Address or Road Name and Number

| | | | |
|---|---|---|---|
| Subdivision Name | Lot # | Block # | |
| Latitude / Longitude in Decimal Degree (DD) °N °W | | | Method Code |
| SW SE or Govt Lot # | Section: 21 | Township: 38 N | Range: 14 W |

**2. Well Type** Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 6 | Surface | 43 |

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| | | C | | CLAY | Surface | 26 |
| | | C | G | GRAVEL @ CLAY | 26 | 38 |
| | | S | | SAND | 38 | 43 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | NEW BLACK STEEL 19 LB. A53B SAWHILL WELDED | Surface | 39 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| 5 | STAINLESS STEEL | 38 | 43 |

**7. Grout or Other Sealing Material**
Method

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| BENTONITE GRANULAR | Surface | 0 | |

**9. Static Water Level**
12 ft. below ground surface

**10. Pump Test**
Pumping level 25 ft. below surface
Pumping at 20 GP for 1 Hrs.
Pumping Method ?

**11. Well Is**
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**12.** Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| RB | | 04-15-1992 |
| Drill Rig Operator | Lic or Reg # | Date Signed |
| | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance | Type | Qualifier | Distance |
|---|---|---|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | | 75 | Building Overhang | | 8 |
| | | | Septic or Holding, or POWTS Tank | | 50 |

Comment:

Created On: 06-03-1992 Updated On: 06-03-1992 Review Status: