Well Construction Report
WISCONSIN UNIQUE WELL NUMBER EO603

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BRUCE ANDERSON	Phone #: (715)595-6446
Mailing Address: R 1 BOX 377	
City: HOLCOMBE	State: WI — Zip Code: 54745
County: Chippewa	Co. Permit #: W06135 — Notification #: — Completed: 04-24-1992
Well Constructor (Business Name): WILLMARTH, LARRY L	Lic. #: 241 — Facility ID # (Public Wells):
Address: RT 3 BOX 132 HOLCOMBE WI 54745-9739	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 5

1. Well Location

Town of LAKE HOLCOMBE

Fire # (if avail.):

Street Address or Road Name and Number: PINE LAKE RD

Subdivision Name	Lot #	Block #
PINE LAKE ADD	00013	

Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code:

SE	NW	Section	Township	Range
or Govt Lot #		21	32 N	6 W

2. Well Type Replacement

of previous unique well # — constructed in

Reason for replaced or reconstructed well ?: REPLACE POINT WELL

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	32.5

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	32.5

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6.625	O.D. X .280 WT 18.97 LBS PER FOOT ASTM A53 88A GRDB P.E. BEV	Surface	29.5
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
4	TEL X 4' JOHNSON-STAINLESS .15	29.5	32.5

7. Grout or Other Sealing Material

Method

9. Static Water Level

10 ft. above ground surface

10. Pump Test

Pumping level 12 ft. below surface

Pumping at 10 GP for 24 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
LW		04-27-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	50
Building Overhang	>	10
Shoreline/Pool		100
Landfill	>	1200
Sewer - Building Sanitary		50
Septic or Holding, or POWTS Tank	>	25

Comment:

Created On: 06-03-1992 Updated On: 10-15-2026 Review Status: