# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* EP772

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | | | |
|---|---|---|---|
| Property Owner: TOM MOHR | | | Phone #: (715)748-6415 |
| Mailing Address: 880 MALIBU DR | | | |
| City: MEDFORD | State: WI | Zip Code: 54451 | |
| County: Taylor | Co. Permit #: | Notification #: | Completed: 05-17-1992 |

**1. Well Location**

Town of GOODRICH

Fire # (if avail.):

Street Address or Road Name and Number:

Subdivision Name: | Lot #: | Block #:

| | | | |
|---|---|---|---|
| Well Constructor (Business Name): BRUNNER, WILLIAM D | Lic. #: 515 | Facility ID # (Public Wells): | Latitude / Longitude in Decimal Degree (DD): °N °W |
| Address: 303 S 8TH MEDFORD WI 54451-1904 | | Well Plan Approval #: | Method Code: |
| | | Approval Date (mm-dd-yyyy): | |

| | | | |
|---|---|---|---|
| SW NE or Govt Lot # | Section: 28 | Township: 31 N | Range: 3 E |

**2. Well Type** New Well

of previous unique well #: constructed in:

Reason for replaced or reconstructed well ?: NEW CONST.

Construction Type: Drilled

| | | |
|---|---|---|
| Hicap Permanent Well # | Common Well # | Specific Capacity: 0.1 |

**3. Well serves** 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 10 | Surface | 20 |
| 6 | 20 | 96 |

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Air .....

Rotary - Mud Circulation .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| | | P | | HARDPAN | Surface | 65 |
| | | S | U | MUDDY SAND | 65 | 80 |
| U | | C | | BLUE CLAY | 80 | 86 |
| | | Q | | GRANITE | 86 | 96 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | NEW BLK STL T@C A53B 19.45# V.S.P. 1780 PSI | Surface | 86 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| | | | |

**9. Static Water Level**

8 ft. below ground surface

**10. Pump Test**

Pumping level 80 ft. below surface

Pumping at 6 GP for 3 Hrs.

Pumping Method ?

**11. Well Is**

26 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

**7. Grout or Other Sealing Material**

Method

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| DRILL CUTTINGS | Surface | 20 | |

**12.** Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| WDB | | 05-18-1992 |
| **Drill Rig Operator** | **Lic or Reg #** | **Date Signed** |
| | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance | Type | Qualifier | Distance |
|---|---|---|---|---|---|
| Building Overhang | | 27 | Sewer - Building Sanitary | | 60 |
| | | | Septic or Holding, or POWTS Tank | | 65 |

Comment:

Created On: 06-09-1992 Updated On: 06-09-1992 Review Status: