# Well Construction Report
## WISCONSIN UNIQUE WELL NUMBER: EQ789

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | |
|---|---|
| Property Owner | LOIS GROOM |
| Phone # | |
| Mailing Address | 1000 BAYSIDE RD |
| City | PALENTINE |
| State | IL |
| Zip Code | 60067 |
| County | Forest |
| Co. Permit # | |
| Notification # | |
| Completed | 05-09-1992 |
| Well Constructor (Business Name) | JELINEK, DAVID C |
| Lic. # | 43 |
| Facility ID # (Public Wells) | |
| Address | 2791 BAY DR<br>RHINELANDER WI 54501-9465 |
| Well Plan Approval # | |
| Approval Date (mm-dd-yyyy) | |
| Hicap Permanent Well # | |
| Common Well # | |
| Specific Capacity | 0 |

**1. Well Location**

| | |
|---|---|
| Town of | HILES |
| Fire # (if avail.) | |
| Street Address or Road Name and Number | CHRISBAUM LN |
| Subdivision Name | |
| Lot # | |
| Block # | |
| Latitude / Longitude in Decimal Degree (DD) | 45.6936 °N -88.97127 °W |
| Method Code | GPS008 |
| NW NE or Govt Lot # | |
| Section | 15 |
| Township | 37 N |
| Range | 12 E |

**2. Well Type** Replacement

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

OLD POINT NOT TO CODE

Construction Type Drilled

**3. Well serves** 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 8 | Surface | 40 |
| 6 | 40 | 240 |

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes — Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 8in. dia
- Yes — Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| | | Y | M | SAND @ GRAVEL @ SILT | Surface | 21 |
| | | Q | | GRANITE BEDROCK | 21 | 240 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | SAWHILL STEEL A53B 18.97#/FT WELDED | Surface | 40 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| | | | |

**9. Static Water Level**

10 ft. below ground surface

**10. Pump Test**

Pumping level 230 ft. below surface

Pumping at 1 GP for 1 Hrs.

Pumping Method ?

**11. Well Is**

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

**7. Grout or Other Sealing Material**

Method CONDUCTOR PIPE

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| CEMENT GROUT | Surface | 40 | 4 |

**12.** Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| DJ | | 05-22-1992 |
| **Drill Rig Operator** | **Lic or Reg #** | **Date Signed** |
| DJ | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance | Type | Qualifier | Distance |
|---|---|---|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | | 60 | Building Overhang | | 15 |
| | | | Septic or Holding, or POWTS Tank | | 80 |

Comment:

Created On: 06-19-1992 Updated On: 10-15-2026 Review Status: