# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* ES062

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | | | |
|---|---|---|---|
| Property Owner: JOHN WEEKS | | | Phone #: (608)785-0621 |
| Mailing Address: 2670 S 7TH ST | | | |
| City: LA CROSSE | State: WI | Zip Code: 54601 | |
| County: Vernon | Co. Permit #: | Notification #: | Completed: 06-01-1992 |

| | | | |
|---|---|---|---|
| Well Constructor (Business Name): OINES, ROY E | Lic. #: 280 | Facility ID # (Public Wells): | |
| Address: 406 WALNUT DR<br>HOLMEN WI 54636-9605 | | Well Plan Approval #: | |
| | | Approval Date (mm-dd-yyyy): | |
| Hicap Permanent Well #: | Common Well #: | Specific Capacity: 3.3 | |

**3. Well serves** 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

**1. Well Location**
Town of BERGEN

Fire # (if avail.):

Street Address or Road Name and Number
CEDAR VALLEY

| Subdivision Name | Lot # | Block # |
|---|---|---|
| | | |

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

| NW SE or Govt Lot # | Section | Township | Range |
|---|---|---|---|
| | 25 | 14 N | 4 W |

**2. Well Type** New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
WATER SUPPLY

Construction Type: Drilled

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 8.5 | Surface | 147 |
| 6 | 147 | 172 |

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| | | C | | CLAY | Surface | 130 |
| | | L | D | LIME @ FLINT DRIFT | 130 | 145 |
| | | N | | SAND STONE | 145 | 172 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | NEW BLACK P.E. STEEL WELD 18.97# .280 WALL ASTMA-53 SAWHILL | Surface | 147 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| | | | |

**7. Grout or Other Sealing Material**

Method

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| DRILL MUD BENTONITE | Surface | 147 | |

**9. Static Water Level**
55 ft. below ground surface

**10. Pump Test**
Pumping level 58 ft. below surface
Pumping at 10 GP for 3 Hrs.
Pumping Method ?

**11. Well Is**
14 in. _____ grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**12.** Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| RO | | 06-01-1992 |
| Drill Rig Operator | Lic or Reg # | Date Signed |
| RO | | 06-01-1992 |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance |
|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | | 110 |
| Building Drain - Sanitary | | 30 |
| Building Overhang | | 10 |

| Type | Qualifier | Distance |
|---|---|---|
| Foundation Drain to Clearwater | | 11 |
| Sewer - Building Sanitary | | 45 |
| Septic or Holding, or POWTS Tank | | 60 |

Comment:

Created On: 06-24-1992 Updated On: 06-24-1992 Review Status: