Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ES074

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	MARK OLSON
Phone #	
Mailing Address	N6162 ERIC AVE
City	ONALASKA
State	WI
Zip Code	54650
County	La Crosse
Co. Permit #	W06310
Notification #	
Completed	05-11-1992
Well Constructor (Business Name)	OINES, ROY E
Lic. #	280
Facility ID # (Public Wells)	
Address	406 WALNUT DR HOLMEN WI 54636-9605
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	1

1. Well Location

Town of ONALASKA	
Fire # (if avail.)	N6162
Street Address or Road Name and Number	N6162 ERIC AVE
Subdivision Name	HOMESTEAD ADD
Lot #	00005
Block #	7
Latitude / Longitude in Decimal Degree (DD)	43.9435 °N -91.3148 °W
Method Code	GCD013
SE SE or Govt Lot #	
Section	15
Township	17 N
Range	8 W

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

WATER SUPPLY

Construction Type Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
4	Surface	65

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes — Cable-tool Bit 4in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y	SAND @ GRAVEL	Surface	65

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
4	NEW-BLACK-P.E.-STEEL .237 WALL 10.79# ASTM A53BWELDED USA SAWHILL	Surface	62
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
3.5	PVC CONT SLOT	62	65

9. Static Water Level

30 ft. below ground surface

10. Pump Test

Pumping level 40 ft. below surface

Pumping at 10 GP for 3 Hrs.

Pumping Method ?

11. Well Is

16 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
RO		05-12-1992
Drill Rig Operator	Lic or Reg #	Date Signed
TL		05-12-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		70
Building Drain - Sanitary		30

Type	Qualifier	Distance
Building Overhang		4
Sewer - Building Sanitary		36
Septic or Holding, or POWTS Tank		35

Comment:

Created On: 06-24-1992 Updated On: 04-30-2020 Review Status: