Well Construction Report
WISCONSIN UNIQUE WELL NUMBER FI136

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: ROBERT BOLSSEN	Phone #: (414)434-0758
Mailing Address: PO BOX 54307	
City: GREEN BAY	State: WI — Zip Code: 54307
County: Brown	Co. Permit #:
Notification #	Completed: 05-28-1992
Well Constructor (Business Name): VAN DE YACHT, LEO	Lic. #: 31
Facility ID # (Public Wells)	
Well Plan Approval #	
Address: 3383 OAK FOREST DR GREEN BAY WI 54313-7628	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #
Specific Capacity: 0.8	

1. Well Location

Town of PITTSFIELD

Fire # (if avail.)

Street Address or Road Name and Number: COUNTY B

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code

or Govt Lot #	Section	Township	Range
SW SW	12	25 N	19 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?: HOME

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	104
6	104	142

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....

Yes Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	20
C	CLAY	20	95
P	HARDPAN	95	104
L	LIMESTONE	104	142

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL PLAIN END WELDED ASTM-A-53B, 18.97# PER FT. SAWHILL PIPE	Surface	104
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

60 ft. below ground surface

10. Pump Test

Pumping level 100 ft. below surface

Pumping at 30 GP for 2 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL SLURRY	Surface	104	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

N/APP.

13. Constructor / Supervisory Driller	Lic #	Date Signed
LV		05-28-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
TV		05-28-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		75
Building Overhang		14

Type	Qualifier	Distance
Clearwater Sump		35
Foundation Drain to Clearwater		16
Septic or Holding, or POWTS Tank		55

Comment:

Created On: 06-24-1992 Updated On: 06-24-1992 Review Status: