Well Construction Report
WISCONSIN UNIQUE WELL NUMBER FI242

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	DOROTHY KNUTH
Phone #	(414)474-7274
Mailing Address	W2429 LINCOLN DR
City	ASHIPPUN
State	WI
Zip Code	53003
County	Dodge
Co. Permit #	
Notification #	
Completed	05-29-1992
Well Constructor (Business Name)	HARTMAN, MICHAEL
Lic. #	436
Facility ID # (Public Wells)	
Address	W82 N28280 MARSHALL HARTLAND WI 53029
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	0.2

1. Well Location

Town of ASHIPPUN

Fire # (if avail.)

Street Address or Road Name and Number: 2429 LINCOLN DR

Subdivision Name	Lot #	Block #	
Latitude / Longitude in Decimal Degree (DD)		Method Code	
43.2099 °N	-88.5166 °W	GCD013	
NW or Govt Lot #	NW	Section 32	Township 9 N / Range 17 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

HOME

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	20
6	20	104

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Air .....

Rotary - Mud Circulation .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C	G	STONEY CLAY	Surface	22
		P		HARDPAN	22	50
		H		SHALE	50	104

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	0.280 A-53 GR. B SAWHILL STEEL WELDED	Surface	50
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

8 ft. below ground surface

10. Pump Test

Pumping level 60 ft. below surface

Pumping at 12 GP for 4 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CLAY SLURRY	Surface	20	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

NO WELLS

13. Constructor / Supervisory Driller	Lic #	Date Signed
MH		06-05-1992
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		10	Collector Sewer - San or Storm		95
Clearwater Sump		15	Foundation Drain to Clearwater		14
			Sewer - Building Sanitary		45

Comment:

Created On: 06-24-1992 Updated On: 10-01-2019 Review Status: