Well Construction Report
WISCONSIN UNIQUE WELL NUMBER FJ105

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: RON PACK	Phone #
Mailing Address: 704 DE PERE ST	
City: MENASHA	State: WI — Zip Code: 54952
County: Outagamie	Co. Permit #	Notification #	Completed: 06-09-1992
Well Constructor (Business Name): VAN DE YACHT, BILL WTR WELL @ SP	Lic. #: 4462	Facility ID # (Public Wells)
Address: A4151 LEDGECREST RD DE PERE WI 54115-9711	Well Plan Approval # / Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.6

1. Well Location

Town of GRAND CHUTE

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code

SE or Govt Lot #	SE	Section: 30	Township: 21 N	Range: 18 E

2. Well Type New Well

of previous unique well # — constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	83
6	83	261

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	83
L	LIMESTONE	83	261

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BL. STL. PL. END WELDED 18.97 280 A53 SAWHILL	Surface	84
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

60 ft. below ground surface

10. Pump Test

Pumping level 140 ft. below surface

Pumping at 50 GP for 1 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL SLURRY	Surface	83	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
BV		06-05-1992
Drill Rig Operator	Lic or Reg #	Date Signed
BV		06-05-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100	Septic or Holding, or POWTS Tank		80

Comment:

Created On: 06-24-1992 Updated On: 06-24-1992 Review Status: