# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* FL441

**Drinking Water and Groundwater - DG/5**
**Department of Natural Resources, Box 7921**
**Madison WI 53707**
Form 3300-077A

| | |
|---|---|
| Property Owner: KEN DULL | Phone #: (715)246-5478 |
| Mailing Address: 1034 CTY E | |
| City: NEW RICHMOND | State: WI — Zip Code: 54017 |
| County: St. Croix | Co. Permit #: — Notification #: — Completed: 04-28-1993 |
| Well Constructor (Business Name): MICHAEL D BEINBORN | Lic. #: 75 — Facility ID # (Public Wells): |
| Address: 501 E OAK ST, BOSCOBEL WI 53805-1434 | Well Plan Approval #: — Approval Date (mm-dd-yyyy): |
| Hicap Permanent Well #: | Common Well #: — Specific Capacity: 1 |

**1. Well Location**

| | | | | |
|---|---|---|---|---|
| Town of RICHMOND | | | | Fire # (if avail.): 1034 |
| Street Address or Road Name and Number | | | | |
| Subdivision Name | | | Lot # | Block # |
| Latitude / Longitude in Decimal Degree (DD) °N °W | | | | Method Code |
| SE SW or Govt Lot # | Section: 32 | Township: 30 N | Range: 18 W | |

**2. Well Type** Replacement
of previous unique well # — constructed in
Reason for replaced or reconstructed well ?: 4 X 35 WELL PUMPING SHORT
Construction Type: Drilled

**3. Well serves** 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 10 | Surface | 42 |
| 6 | 42 | 65 |

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Air .....
Rotary - Mud Circulation .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| T | | Y | | SAND @ GRAVEL BRN SFT | Surface | 22 |
| Y | | L | | LIMESTONE YEL HD | 22 | 65 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | STL, HKK, 18.97# P.E. WELDED | Surface | 42 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| | | | |

**7. Grout or Other Sealing Material**
Method PRESSURE TRIMME

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| NEAT CEMENT | Surface | 0 | |

**9. Static Water Level**
35 ft. below ground surface

**10. Pump Test**
Pumping level 50 ft. below surface
Pumping at 15 GP M for 1 Hrs.
Pumping Method ?

**11. Well Is**
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**12.** Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? Yes

| 13. Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| TA | | 06-18-1993 |
| **Drill Rig Operator** | **Lic or Reg #** | **Date Signed** |
| GS | | 04-29-1993 |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance | Type | Qualifier | Distance |
|---|---|---|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | | 70 | Building Overhang | | 12 |
| | | | Septic or Holding, or POWTS Tank | | 45 |

Comment:

Created On: 08-24-1993 Updated On: 08-24-1993 Review Status: