Well Construction Report
WISCONSIN UNIQUE WELL NUMBER GI131

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: TOTAL SERVICE DEV	Phone #: (414)468-6220
Mailing Address: PO BOX 12206	
City: GREEN BAY	State: WI — Zip Code: 54307
County: Brown	Co. Permit #:
Notification #	Completed: 05-14-1993
Well Constructor (Business Name): LEO VAN DE YACHT	Lic. #: 31
Facility ID # (Public Wells)	
Well Plan Approval #	
Address: 3383 OAK FOREST DR GREEN BAY WI 54313-7628	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #
Specific Capacity: 0.5	

1. Well Location

Town of HOBART

Fire # (if avail.)

Street Address or Road Name and Number: 4170 CAMELOT

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)	Method Code
44.5405 °N -88.1265 °W	GCD013

SW	NW	Section	Township	Range
or Govt Lot #		19	24 N	20 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?: HOME

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	60
6	60	262

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....

Yes Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	55
P	HARDPAN	55	60
L	LIMESTONE	60	262

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL PLAIN END WELDED ASTM-A-53B,18.97# PER FT. SAWHILL PIPE	Surface	60
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

25 ft. below ground surface

10. Pump Test

Pumping level 80 ft. below surface

Pumping at 25 GP M for 2 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL SLURRY	Surface	60	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

N/APP

13. Constructor / Supervisory Driller	Lic #	Date Signed
LV		05-14-1993
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
TV		05-14-1993

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		15	Collector Sewer - San or Storm		75
Clearwater Sump		30	Foundation Drain to Clearwater		17
			Sewer - Building Sanitary		35

Comment:

Created On: 06-09-1993 Updated On: 11-21-2019 Review Status: