Well Construction Report
WISCONSIN UNIQUE WELL NUMBER GI136

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: FRANCIS HOCKERS	Phone #: (414)869-2284
Mailing Address: 3147 S PINE TREE RD	
City: ONEIDA	State: WI — Zip Code: 54155
County: Brown	Co. Permit #: — Notification #: — Completed: 05-20-1993
Well Constructor (Business Name): LEO VAN DE YACHT	Lic. #: 31 — Facility ID # (Public Wells):
Address: 3383 OAK FOREST DR, GREEN BAY WI 54313-7628	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 1.2

1. Well Location

Town of HOBART

Fire # (if avail.):

Street Address or Road Name and Number: 3165 PIONEER DR

Subdivision Name: — Lot #: — Block #:

Latitude / Longitude in Decimal Degree (DD): 44.476 °N -88.1122 °W — Method Code: GCD013

SE SE or Govt Lot # — Section: 7 — Township: 23 N — Range: 20 E

2. Well Type New Well

of previous unique well # — constructed in

Reason for replaced or reconstructed well ?: HOME

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	62
6	62	302

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....

Yes Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	62
L	LIMESTONE	62	180
N	SANDSTONE	180	302

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL PLAIN END WELDED ASTM A 53B 18.97#PER FT. SAWHILL PIPE	Surface	62
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

175 ft. below ground surface

10. Pump Test

Pumping level 200 ft. below surface

Pumping at 30 GP M for 2 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL SLURRY	Surface	62	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

N APP

13. Constructor / Supervisory Driller	Lic #	Date Signed
LV		05-20-1993
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
TV		05-20-1993

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		12	Collector Sewer - San or Storm		100
Clearwater Sump		30	Foundation Drain to Clearwater		14
			Sewer - Building Sanitary		20

Comment:

Created On: 08-03-1993 Updated On: 11-21-2019 Review Status: