# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* HD761

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | | |
|---|---|---|
| Property Owner: SIESS, RICHARD | | Phone #: (608)372-4656 |
| Mailing Address: 30092 HONEYSUCKLE AV | | |
| City: CAMP DOUGLAS | State: WI | Zip Code: 54618 |

| County | Co. Permit # | Notification # | Completed |
|---|---|---|---|
| Monroe | | | 05-30-2000 |

| Well Constructor (Business Name) | Lic. # | Facility ID # (Public Wells) |
|---|---|---|
| JIM PARKHURST JR | 320 | |

Address: 28700 OTTOMAN AV
ELROY WI 53929-9801

| Hicap Permanent Well # | Common Well # | Specific Capacity |
|---|---|---|
| | | 4 |

**3. Well serves** 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

**1. Well Location**

Village of OAKDALE

Fire # (if avail.): 30092

Street Address or Road Name and Number: HONEYSUCKLE AVE

| Subdivision Name | Lot # | Block # |
|---|---|---|
| | | |

| Latitude / Longitude in Decimal Degree (DD) | | | | Method Code |
|---|---|---|---|---|
| 43.9318 °N | -90.39 °W | | | GCD013 |

| SW | NW | Section | Township | Range |
|---|---|---|---|---|
| or Govt Lot # | | 21 | 17 N | 1 E |

**2. Well Type** New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 10 | Surface | 33 |
| 6 | 33 | 115 |

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Yes Cable-tool Bit ____in. dia... No
Dual Rotary .....
Yes Temp. Outer Casing 10in. dia
Yes Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|
| T - S C | CLAY & BROWN SAND | Surface | 12 |
| I H N - | HARD WHITE SAND ROCK | 12 | 115 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | NEW STEEL 18.97 SAWHILL A53 WELDED | Surface | 33 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| | | | |

**7. Grout or Other Sealing Material**

Method PUMPED

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| NEAT CEMENT | Surface | 33 | 12 S |

**9. Static Water Level**
60 ft. below ground surface

**10. Pump Test**
Pumping level 62 ft. below surface
Pumping at 8 GP M for 12 Hrs.
Pumping Method ?

**11. Well Is**
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**12.** Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No
NONE

| 13. Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| JP | | 05-30-2000 |
| Drill Rig Operator | Lic or Reg # | Date Signed |
| | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance | Type | Qualifier | Distance |
|---|---|---|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | | 65 | Building Overhang | | 10 |
| | | | Septic or Holding, or POWTS Tank | | 30 |

Comment:

Created On: 03-14-2002 Updated On: 04-29-2020 Review Status: