Well Construction Report
WISCONSIN UNIQUE WELL NUMBER HJ400

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: SEVERIN, NORMAN			Phone #: (218)398-6022
Mailing Address: 4142 S CTY TK E			
City: SOUTH RANGE	State: WI	Zip Code: 54874	
County: Douglas	Co. Permit #:	Notification #:	Completed: 12-03-1993

1. Well Location

City of SUPERIOR

Fire # (if avail.)

Street Address or Road Name and Number: 6104 E 3RD ST HWY E

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
MILTON H LONG	279	

Address: PO BOX 355
POPLAR WI 54864-0355

Well Plan Approval #

Approval Date (mm-dd-yyyy)

Latitude / Longitude in Decimal Degree (DD): 46.6665 °N -92.0015 °W

Method Code: GCD013

NW	SE	Section	Township	Range
or Govt Lot #		4	48 N	13 W

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?: NEW HOME

Construction Type: Drilled

Hicap Permanent Well #	Common Well #	Specific Capacity
		0

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	190
6	190	260

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C	G	CLAY @ BOULDER	Surface	190
		N		SAND STONE	190	260

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	A53 BLACK	Surface	190
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

90 ft. below ground surface

10. Pump Test

Pumping level 220 ft. below surface

Pumping at 5 GP M for 6 Hrs.

Pumping Method ?

11. Well Is

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method PUMP

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL MUD	Surface	190	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
MHL		
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
WK		

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		12	Septic or Holding, or POWTS Tank		90

Comment:

Created On: 02-09-1996 Updated On: 06-25-2020 Review Status: