Well Construction Report
WISCONSIN UNIQUE WELL NUMBER HM860

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MEACHAM CONST, PAT	Phone #: (414)497-1991
Mailing Address: 2080 S RIDGE RD	
City: GREEN BAY	State: WI — Zip Code: 54304
County: Brown	Co. Permit #:
Notification #	Completed: 01-04-1994
Well Constructor (Business Name): LEO VAN DE YACHT	Lic. #: 31
Facility ID # (Public Wells)	
Well Plan Approval #	
Address: 3383 OAK FOREST DR GREEN BAY WI 54313-7628	Approval Date (mm-dd-yyyy):
Hicap Permanent Well #	Common Well #
Specific Capacity: 0.6	

1. Well Location

Town of HOBART

Fire # (if avail.)

Street Address or Road Name and Number: LOG CABIN CT

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD) — °N — °W

Method Code

NE	SE	Section	Township	Range
or Govt Lot #		10	24 N	19 E

2. Well Type New Well

of previous unique well # — constructed in

Reason for replaced or reconstructed well ?: HOME

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	82
6	82	122

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....

Yes Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	10
C	CLAY	10	78
P	HARDPAN	78	82
L	LIMESTONE	82	122

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL PLAIN END WELDED ASTM A53B 18.97#PER FT SAWHILL PIPE	Surface	82
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

40 ft. below ground surface

10. Pump Test

Pumping level 80 ft. below surface

Pumping at 25 GP M for 2 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL SLURRY	Surface	82	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

N APP

13. Constructor / Supervisory Driller	Lic #	Date Signed
LV		01-04-1994
Drill Rig Operator	Lic or Reg #	Date Signed
TV		01-04-1994

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		75
Building Overhang		15
Clearwater Sump		36
Foundation Drain to Clearwater		17
Septic or Holding, or POWTS Tank		50

Comment:

Created On: 02-17-1994 Updated On: 02-17-1994 Review Status: