# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* HV333

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | | |
|---|---|---|
| Property Owner: JEFSON, MARY | | Phone #: (715)453-2040 |
| Mailing Address: 7578 NOSE LK RD | | |
| City: RHINELANDER | State: WI | Zip Code: 54501 |

| County | Co. Permit # | Notification # | Completed |
|---|---|---|---|
| Oneida | | | 12-16-1994 |

| Well Constructor (Business Name) | Lic. # | Facility ID # (Public Wells) |
|---|---|---|
| TERRENCE BECKLEY | 353 | |

Address: 3107 BUS HWY 51 L
TOMAHAWK WI 54487-8838

Well Plan Approval #

Approval Date (mm-dd-yyyy)

| Hicap Permanent Well # | Common Well # | Specific Capacity |
|---|---|---|
| | | 1.2 |

**3. Well serves** 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

**1. Well Location**

Town of WOODBORO

Fire # (if avail.): 7578

Street Address or Road Name and Number: NOSE LAKE RD

| Subdivision Name | Lot # | Block # |
|---|---|---|
| | | |

| Latitude / Longitude in Decimal Degree (DD) | | | | Method Code |
|---|---|---|---|---|
| 45.5978 °N | -89.5681 °W | | | GCD013 |

| NE NE or Govt Lot # | Section | Township | Range |
|---|---|---|---|
| | 24 | 36 N | 7 E |

**2. Well Type** New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
NEW HOME

Construction Type: Drilled

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 6 | Surface | 56 |

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|
| Y | SAND @ GRAVEL | Surface | 56 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | PE 18 97 LBS PER FOOT ASTM A 53 SAWHILL USA | Surface | 53 |
| **Dia. (in.)** | **Screen type, material & slot size** | **From (ft.)** | **To (ft.)** |
| 6 | NOM STAINLESS STEEL 12 | 53 | 56 |

**7. Grout or Other Sealing Material**
Method

**9. Static Water Level**
34 ft. below ground surface

**10. Pump Test**
Pumping level 44 ft. below surface
Pumping at 12 GP M for 72 Hrs.
Pumping Method ?

**11. Well Is**
15 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**12.** Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?
NONE

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| TB | | 01-05-1995 |
| **Drill Rig Operator** | **Lic or Reg #** | **Date Signed** |
| | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance |
|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | | 60 |
| Building Drain - Sanitary | | 40 |

| Type | Qualifier | Distance |
|---|---|---|
| Building Overhang | | 10 |
| Sewer - Building Sanitary | | 40 |
| Septic or Holding, or POWTS Tank | | 50 |

Comment:

Created On: 04-28-1995 Updated On: 06-30-2020 Review Status: