Well Construction Report
WISCONSIN UNIQUE WELL NUMBER HV334

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: TRAPP, TOM			Phone #: (414)921-9082
Mailing Address: 7839 HWY 151			
City: FOND DU LAC	State: WI	Zip Code: 54937	
County: Vilas	Co. Permit #:	Notification #:	Completed: 01-17-1995

Well Constructor (Business Name): TERRENCE BECKLEY	Lic. #: 353	Facility ID # (Public Wells):	
Address: 3107 BUS HWY 51 L TOMAHAWK WI 54487-8838		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 1.8	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of ARBOR VITAE

Fire # (if avail.):

Street Address or Road Name and Number
PINE CREST

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code:

NE SW or Govt Lot #	Section: 15	Township: 40 N	Range: 6 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
NEW HOME

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	66

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y	SAND @ GRAVEL	Surface	66

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	PE 18 97 LBS PER FOOT ASTM A53 SAWHILL USA	Surface	63
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
6	NOM STAINLESS STEEL 10 X 3	63	66

7. Grout or Other Sealing Material
Method NONE

9. Static Water Level
37 ft. below ground surface

10. Pump Test
Pumping level 45 ft. below surface
Pumping at 14 GP M for 20 Hrs.
Pumping Method ?

11. Well Is
14 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?
NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
TB		01-23-1995
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		65
Building Drain - Sanitary		34

Type	Qualifier	Distance
Building Overhang		6
Sewer - Building Sanitary		34
Septic or Holding, or POWTS Tank		60

Comment:

Created On: 11-20-1995 Updated On: 11-20-1995 Review Status: