Well Construction Report
WISCONSIN UNIQUE WELL NUMBER KC492

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MEADOW BROOK			Phone #
Mailing Address: 37201 SERENITY LN			
City: DOUSMAN	State: WI	Zip Code: 53118	
County: Waukesha	Co. Permit #	Notification #	Completed: 10-22-1998

Well Constructor (Business Name): GIBOUR WELL @ PUMP	Lic. #: 4212	Facility ID # (Public Wells)	
Address: 7482 CIRCLE DR LANNON WI 53046		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 1.5	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of SUMMIT

Fire # (if avail.)

Street Address or Road Name and Number: 37201 SERENITY LN

Subdivision Name: PAPPA DELL W	Lot #: 1	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code

NW SW or Govt Lot #	Section: 27	Township: 7 N	Range: 17 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
HOME

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	162

Upper Enlarged Drillhole
Lower Open Bedrock
Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C	G	CLAY @ SONTES	Surface	12
		G		GRAVEL	12	19
		X		SAND @ CLAY	19	155
		Y		GRAVEL @ SAND	155	162

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A53B SAWHILL WELDED	Surface	162
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
10 ft. below ground surface

10. Pump Test
Pumping level 20 ft. below surface
Pumping at 15 GP M for 4 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTON	Surface	0	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
BG		10-22-1998
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		200
Building Overhang		32
Clearwater Sump		100
Wastewater Sump		75
Septic or Holding, or POWTS Tank		60

Comment:

Created On: 11-24-1998 Updated On: 11-24-1998 Review Status: