# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* KC725

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | |
|---|---|
| Property Owner: WIEGAND, VICKY | Phone #: (715)643-9213 |
| Mailing Address: PO BOX 96 | |
| City: KNAPP | State: WI — Zip Code: 54549 |
| County: Dunn | Co. Permit #: — Notification #: — Completed: 11-06-1998 |
| Well Constructor (Business Name): PELKE PLBG HTG @ WELL DRLG INC | Lic. #: 535 — Facility ID # (Public Wells): |
| Address: N6298 STATE HWY 25 DURAND WI 54736-9105 | Well Plan Approval #: — Approval Date (mm-dd-yyyy): |
| Hicap Permanent Well #: | Common Well #: — Specific Capacity: 0.3 |

**1. Well Location**

| | |
|---|---|
| Town of STANTON | Fire # (if avail.): N9318 |
| Street Address or Road Name and Number: N9318 130TH ST GOLF VALLEY RD | |
| Subdivision Name: | Lot #: — Block #: |
| Latitude / Longitude in Decimal Degree (DD): °N °W | Method Code: |
| SW SW or Govt Lot #: | Section: 4 — Township: 29 N — Range: 14 W |

**2. Well Type** New Well
of previous unique well #: — constructed in:
Reason for replaced or reconstructed well ?: NEW CONSTRUCTION
Construction Type: Drilled

**3. Well serves** 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 6 | Surface | 90 |

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| | | I | | TOPSOIL | Surface | 1 |
| | | S | M | SAND SILT | 1 | 20 |
| | F | N | M | SILT @ FRACTURED ROCK | 20 | 40 |
| | S | N | | SOFT BROWN SANDSTONE | 40 | 70 |
| G | | N | | LIGHT GRAY SANDSTONE | 70 | 90 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | NEW BLK ST PE ASTM A53 GR B 19 45LBS SAWHILL USA | Surface | 73 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| | | | |

**9. Static Water Level**
34 ft. below ground surface

**10. Pump Test**
Pumping level 80 ft. below surface
Pumping at 15 GP M for 3 Hrs.
Pumping Method ?

**11. Well Is**
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**7. Grout or Other Sealing Material**
Method GRAVITY FED

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| GRANULAR BENTONITE @ DRILL SLU | Surface | 0 | |

**12.** Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? No
DOES NOT APPLY

| 13. Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| REP | | 11-11-1998 |
| **Drill Rig Operator** | **Lic or Reg #** | **Date Signed** |
| JP | | 11-11-1998 |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance |
|---|---|---|
| Building Overhang | > | 30 |

Comment:

Created On: 11-24-1998 Updated On: 11-24-1998 Review Status: