Well Construction Report
WISCONSIN UNIQUE WELL NUMBER KY655

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: WIECZOREK, GENE			Phone #: (414)639-3944
Mailing Address: 5317 WIND POINT RD			
City: RACINE	State: WI	Zip Code: 53402-2322	
County: Racine	Co. Permit #:	Notification #:	Completed: 06-27-1997

Well Constructor (Business Name): HOOVER WATER WELL SERVICE INC	Lic. #: 311	Facility ID # (Public Wells):	
Address: 21445 DURAND AVE UNION GROVE WI 53182-9711		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 1	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of CALEDONIA

Fire # (if avail.):

Street Address or Road Name and Number: 5201 ALEXANDER DR

Subdivision Name: RIVER MDWS	Lot #:	Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code:

SW SE or Govt Lot #:	Section: 23	Township: 4 N	Range: 22 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
DOMESTIC WATER SUPPLY

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	9
6	9	130

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	15
P	HARDPAN	15	42
L	LIMESTONE	42	130

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	SAWHILL STEEL PLAIN END WELDED ASTM A53B 1897 PPF	Surface	42
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
9 ft. below ground surface

10. Pump Test
Pumping level 30 ft. below surface
Pumping at 20 GP M for 6 Hrs.
Pumping Method ?

11. Well Is
14 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method STARTER HOLE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTON	Surface	0	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?
UNKNOWN

13. Constructor / Supervisory Driller	Lic #	Date Signed
WM		08-04-1997
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Drain - Sanitary		50	Collector Sewer - San or Storm		70
Building Overhang		40	Downspout/Yard Hydrant		45
Clearwater Sump		90	Foundation Drain to Clearwater		45
			Sewer - Building Sanitary		65

Comment:

Created On: 09-23-1997 Updated On: 09-23-1997 Review Status: