Well Construction Report
WISCONSIN UNIQUE WELL NUMBER LB187

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: SCHARTNE, DALE			Phone #
Mailing Address: 31 FOXPOINT RD			
City: AP[PLETON	State: WI	Zip Code: 54491	
County: Oneida	Co. Permit #	Notification #	Completed: 10-26-1998

Well Constructor (Business Name): RICHARDSON WELL DRILLING INC	Lic. #: 315	Facility ID # (Public Wells)	
Address: HWY 70 W 10681 MINOCQUA WI 54548		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 2.3	

1. Well Location

Town of MINOCQUA

Fire # (if avail.)

Street Address or Road Name and Number: DR PINK RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code

	Section	Township	Range
or Govt Lot # 001	15	39 N	6 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	38

Upper Enlarged Drillhole

Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y	SAND @ GRAVEL	Surface	38

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLK ASTM A53 WELD 18 97 LBS SAWHILL USA	Surface	35
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	JOHNSON 10 SLOT	35	38

9. Static Water Level

16 ft. below ground surface

10. Pump Test

Pumping level 20 ft. below surface

Pumping at 9 GP M for 2 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NA	Surface	0	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

NEW CONSTRUCTION

13. Constructor / Supervisory Driller	Lic #	Date Signed
MHH		10-26-1998
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		90	Building Overhang		10
			Septic or Holding, or POWTS Tank		70

Comment:

Created On: 01-07-1999 Updated On: 01-07-1999 Review Status: