Well Construction Report
WISCONSIN UNIQUE WELL NUMBER LJ714

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BRAUND, JASON			Phone #: (608)783-2411
Mailing Address: 110 IRVIN ST			
City: ONALASKA	State: WI	Zip Code: 54650	
County: La Crosse	Co. Permit #: W14964	Notification #	Completed: 09-06-1997

Well Constructor (Business Name): DUANE FRAUENKRON	Lic. #: 638	Facility ID # (Public Wells)
Address: RT 1 BOX 45 HOKAH MN 55941-9705		Well Plan Approval #
		Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #	Specific Capacity

1. Well Location

Town of ONALASKA				Fire # (if avail.): W8125
Street Address or Road Name and Number: TOWER ST ONALASKA				
Subdivision Name			Lot #	Block #
Latitude / Longitude in Decimal Degree (DD): 43.9427 °N -91.3124 °W				Method Code: GCD013
SE SE or Govt Lot #	Section: 15	Township: 17 N	Range: 8 W	

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of HOMES

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
4	Surface	100

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit 4in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y	SAND GRAVEL	Surface	100

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
4	ASTM A53 SAWHILL BLACK PE WELDED	Surface	97
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
4	STAINLESS STEEL 12 SLOT	97	100

9. Static Water Level

51 ft. below ground surface

10. Pump Test

Pumping level 51 ft. below surface

Pumping at 15 GP M for 8 Hrs.

Pumping Method ?

11. Well Is

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
DEF		03-04-1998
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		58
Building Overhang		6

Type	Qualifier	Distance
Sewer - Building Sanitary		13
Septic or Holding, or POWTS Tank		29

Comment:

Created On: 09-01-1998 Updated On: 04-30-2020 Review Status: