Well Construction Report
WISCONSIN UNIQUE WELL NUMBER LK835

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: WEAVER, GARY	Phone #
Mailing Address: N9339 HARWOOD RD	
City: KAUKAUNA	State: WI — Zip Code: 54130
County: Calumet	Co. Permit #	Notification #	Completed: 01-29-1997

1. Well Location

Town of HARRISON

Fire # (if avail.)

Street Address or Road Name and Number: N 9339 HARWOOD RD

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
RED WILLEMS	451	

Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code:

SE	SE	Section	Township	Range
or Govt Lot #		5	20 N	19 E

Well Plan Approval #:

Address: 7962 ST PATS CHURCH, GREENLEAF WI 54126-9611

Approval Date (mm-dd-yyyy):

2. Well Type Reconstruction

of previous unique well # — constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.5

Reason for replaced or reconstructed well ?: DRY WELL DEEPENED

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	322

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes — Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
- Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
L	LIMESTONE	Surface	294
N	SANDSTONE	249	322

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	INSTALLED BY PREVIOUS DRILLER	Surface	127
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

160 ft. below ground surface

10. Pump Test

Pumping level 240 ft. below surface

Pumping at 40 GP M for 4 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DONE BY PREVIOUS DRILLER	Surface	0	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
LJW		02-17-1997
Drill Rig Operator	Lic or Reg #	Date Signed
TW		02-17-1997

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		140	Building Overhang		30
			Septic or Holding, or POWTS Tank		50

Comment:

Created On: 03-17-1998 Updated On: 03-17-1998 Review Status: