Well Construction Report
WISCONSIN UNIQUE WELL NUMBER: MJ139

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MCCLURE, RON	Phone #
Mailing Address: PO BOX 5	
City: LUXEMBURG	State: WI — Zip Code: 54217
County: Kewaunee	Co. Permit #	Notification #	Completed: 07-14-1998

Well Constructor (Business Name): CHARLIES PUMPS @ WELL DRILLING I	Lic. #: 143
Facility ID # (Public Wells)	
Well Plan Approval #	
Address: 9504 CNTY D FORESTVILLE WI 54213	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #
Specific Capacity: 0.1	

1. Well Location

Town of LINCOLN	Fire # (if avail.)
Street Address or Road Name and Number: CHERRY RD	
Subdivision Name	Lot #	Block #
Latitude / Longitude in Decimal Degree (DD): °N °W	Method Code
NW NE or Govt Lot #	Section: 22	Township: 25 N	Range: 24 E

2. Well Type New Well

of previous unique well # constructed in: 98

Reason for replaced or reconstructed well ?: NEW HOME

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9.875	Surface	57
6	57	224

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	14
Z	CLAY @ GRAVEL	14	41
G	GRAVEL	41	54
L	LIMESTONE	54	224

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	SAWHILL USA A53 GR B API 5L 18 97 WELDED JOINTS 21NEW BLACK 6 5 8 PE	Surface	57
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

0 ft. below ground surface

10. Pump Test

Pumping level 120 ft. below surface

Pumping at 10 GP M for 1 Hrs.

Pumping Method ?

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL SLURRY	Surface	57	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
		07-29-1998
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
RM		08-01-1998

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		72	Clearwater Sump		95
Building Drain - Sanitary		38	Foundation Drain to Clearwater		18
Building Overhang		18	Sewer - Building Sanitary		34
			Septic or Holding, or POWTS Tank		36

Comment:

Created On: 09-30-1998 Updated On: 09-30-1998 Review Status: