Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MN737

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: SOKIE, MICHAEL	Phone #: (414)482-0708
Mailing Address: 22711 BURMEISTER RD	
City: UNION GROVE	State: WI / Zip Code: 53182
County: Racine	Co. Permit #:
Notification #	Completed: 10-15-1998
Well Constructor (Business Name): AQUA WELL @ PUMP SYSTEMS INC	Lic. #: 427
Facility ID # (Public Wells)	
Well Plan Approval #	
Address: PO BOX 187 NORTH PRAIRIE WI 53153-0187	Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #
Specific Capacity: 0.2	

1. Well Location

Town of NORWAY

Fire # (if avail.)

Street Address or Road Name and Number: 22711 BURMEISTER RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)	Method Code
42.7992 °N -88.1047 °W	GCD013

NE	NW	Section	Township	Range
or Govt Lot #		23	4 N	20 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	148

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C		CLAY	Surface	79
		Z		CLAY GRAVEL	79	127
	B	L		BROKEN ROCK	127	129
		L		LIMESTONE	129	148

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL 19LB PF ASTM A53 SAWHILL WELDED	Surface	129
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

13 ft. below ground surface

10. Pump Test

Pumping level 86 ft. below surface

Pumping at 12 GP M for 2.5 Hrs.

Pumping Method ?

11. Well Is

28 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
#8 MESH GRANULAR BENT	Surface	0	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
RM		10-15-1998
Drill Rig Operator	Lic or Reg #	Date Signed
TC		10-15-1998

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		17	Downspout/Yard Hydrant		15
Clearwater Sump		38	Wastewater Sump		33
			Septic or Holding, or POWTS Tank		71

Comment:

Created On: 01-19-1999 Updated On: 06-28-2019 Review Status: