Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MS049

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: SELLHAUSEN, CHARLES	Phone #: (414)367-6802
Mailing Address: 5033 RD O	
City: NASHOTAH	State: WI Zip Code: 53058
County: Oconto	Co. Permit #:
Notification #:	Completed: 12-23-1998
Well Constructor (Business Name): TIPLER WELL DRILLING INC	Lic. #: 55
Facility ID # (Public Wells):	
Well Plan Approval #:	
Address: PO BOX 34 LAKEWOOD WI 54138-0034	
Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 0.2	

1. Well Location

Town of LAKEWOOD

Fire # (if avail.):

Street Address or Road Name and Number: 5033 RD O

Subdivision Name:	Lot #:	Block #:	
Latitude / Longitude in Decimal Degree (DD): °N °W			Method Code:
SW SW or Govt Lot #	Section: 27	Township: 33 N	Range: 16 E

2. Well Type Reconstruction

of previous unique well # DE397 constructed in 91

Reason for replaced or reconstructed well ?: RAN LOW ON WATER

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	81

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Air .....

Rotary - Mud Circulation .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y	SAND GRAVEL	Surface	81

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A-53 GR B SAWHILL TUBULAR WELDED JOINT	Surface	78
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

40 ft. below ground surface

10. Pump Test

Pumping level 70 ft. below surface

Pumping at 7 GP M for 4 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DONE PREVIOUS 8 27 91	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
AT		01-27-1999
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
MB		01-27-1999

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		55	Building Overhang		25
			Septic or Holding, or POWTS Tank		40

Comment:

Created On: 04-01-1999 Updated On: 04-08-1999 Review Status: