Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MT455

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: CROKER, MASON			Phone #
Mailing Address: PO BOX 218			
City: PINE RIVER	State: WI	Zip Code: 54965	
County: Waushara	Co. Permit #	Notification #	Completed: 10-26-1998

Well Constructor (Business Name): FARAGO PLBG @ TRENCHING INC	Lic. #: 126	Facility ID # (Public Wells)	
Address: 606 W POPLAR ST PLAINFIELD WI 54966-9620		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 5	

1. Well Location

Town of WAUTOMA

Fire # (if avail.): W8265

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #	
Latitude / Longitude in Decimal Degree (DD): 44.15547 °N -89.29565 °W			Method Code: GPS008
NW NE or Govt Lot #:	Section: 3	Township: 19 N	Range: 10 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	156

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
X	CLAY SAND	Surface	31
S	SAND	31	89
Y	SAND GRAAVEL	89	126

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ISPCO 6 625 X 280 WALL WELD TOGETHER TOTAL WEIGHT2902	Surface	153
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	#12 JOHNSON K PACKER	153	156

9. Static Water Level

90 ft. below ground surface

10. Pump Test

Pumping level 93 ft. below surface

Pumping at 15 GP M for 1 Hrs.

Pumping Method ?

11. Well Is

624 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
#8 BENT ALONG CASING	Surface	0	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
TPF		10-31-1998
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		65	Building Overhang		12
			Septic or Holding, or POWTS Tank		54

Comment:

Created On: 01-19-1999 Updated On: 08-23-2022 Review Status: