Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MX811

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: HALLE BUILDERS	Phone #
Mailing Address: 1113 HWY 64	
City: NEW RICHMOND	State: WI — Zip Code: 54017
County: St. Croix	Co. Permit #	Notification #	Completed: 10-20-1998
Well Constructor (Business Name): MARTELL STEVE PUMPS @ WELL DRLG	Lic. #: 105	Facility ID # (Public Wells)
Address: PO BOX 28 SOMERSET WI 54025-0028	Well Plan Approval # / Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.7

1. Well Location

Town of STANTON				Fire # (if avail.): 976
Street Address or Road Name and Number: COUNTY LINE RD				
Subdivision Name			Lot #	Block #
Latitude / Longitude in Decimal Degree (DD): °N °W				Method Code
NW NE or Govt Lot #:	Section: 6	Township: 31 N	Range: 17 W	

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	80
6	80	120

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	79
L	LIMEROCK	79	120

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	19 45# FT ASTM A53 NEW PRIME T@C IPSCO	Surface	80
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
65 ft. below ground surface

10. Pump Test
Pumping level 80 ft. below surface
Pumping at 10 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL MUD @ CUTTINGS	Surface	80	

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
SF		11-04-1998
Drill Rig Operator	Lic or Reg #	Date Signed
SFJ		11-04-1998

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		65	Building Overhang		20
			Septic or Holding, or POWTS Tank		45

Comment:

Created On: 01-19-1999 Updated On: 01-19-1999 Review Status: