# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* MY315

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | | | |
|---|---|---|---|
| Property Owner: SRF DEVELOPMENT | | | Phone #: (920)434-0598 |
| Mailing Address: PO BOX 124 | | | |
| City: SUAMICO | State: WI | Zip Code: 54173 | |
| County: Brown | Co. Permit #: | Notification #: | Completed: 11-02-1998 |

**1. Well Location**
Town of SUAMICO
Fire # (if avail.):
Street Address or Road Name and Number: TRANSFER LN
Subdivision Name: FOREST PK
Lot #: 11@12
Block #:

| | | | |
|---|---|---|---|
| Well Constructor (Business Name): VAN DE YACHT LEO WELL DRILLING I | Lic. #: 6097 | Facility ID # (Public Wells): | Latitude / Longitude in Decimal Degree (DD): °N °W |
| Address: 3383 OAK FOREST DR, GREEN BAY WI 54313 | | Well Plan Approval #: | Method Code: |
| | | Approval Date (mm-dd-yyyy): | SW SE or Govt Lot #: Section: 14 Township: 25 N Range: 20 E |

**2. Well Type** New Well
of previous unique well #: constructed in
Reason for replaced or reconstructed well ?: HOME
Construction Type: Drilled

| | | |
|---|---|---|
| Hicap Permanent Well # | Common Well # | Specific Capacity: 0.3 |

**3. Well serves** 2 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 9 | Surface | 62 |
| 6 | 62 | 122 |

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Yes Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|
| S | SAND | Surface | 10 |
| C | CLAY | 10 | 50 |
| P | HARDPAN | 50 | 62 |
| L | LIMESTONE | 62 | 122 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | NEW BLACK STEEL PLAIN END WELDED ASTM A53B 18 97#PER FT SAWHILL PIPE | Surface | 62 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| | | | |

**9. Static Water Level**
20 ft. below ground surface

**10. Pump Test**
Pumping level 100 ft. below surface
Pumping at 25 GP M for 2 Hrs.
Pumping Method ?

**11. Well Is**
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**7. Grout or Other Sealing Material**
Method

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| DRILL SLURRY | Surface | 62 | |

**12.** Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? No
N APP

| 13. Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| LV | | 11-02-1998 |
| **Drill Rig Operator** | **Lic or Reg #** | **Date Signed** |
| TV | | 11-02-1998 |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance | Type | Qualifier | Distance |
|---|---|---|---|---|---|
| Building Overhang | | 30 | Collector Sewer - San or Storm | | 140 |
| Clearwater Sump | | 45 | Foundation Drain to Clearwater | | 32 |
| | | | Sewer - Building Sanitary | | 60 |

Comment:

Created On: 01-19-1999 Updated On: 01-19-1999 Review Status: