Well Construction Report
WISCONSIN UNIQUE WELL NUMBER NE583

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: WIRTH, KEITH			Phone #
Mailing Address: PO BOX 34			
City: AMBERG	State: WI	Zip Code: 54102	
County: Marinette	Co. Permit #	Notification #	Completed: 09-16-2001

Well Constructor (Business Name): PETER ROMITTI JR	Lic. #: 466	Facility ID # (Public Wells)	
Address: PO BOX 153 NIAGARA WI 54151-0153		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.5	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of AMBERG

Fire # (if avail.)

Street Address or Road Name and Number: BARTLETTE

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD) °N °W
Method Code

SW NW or Govt Lot #	Section: 17	Township: 35 N	Range: 20 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	44

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	G	SM BOULDER	Surface	40
-	N	S	-	FINE SAND	40	44

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	A53B P.E. 280 IPSCO	Surface	41
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	S.S.	41	44

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

9. Static Water Level
10 ft. below ground surface

10. Pump Test
Pumping level 30 ft. below surface
Pumping at 10 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
		09-17-2001
Drill Rig Operator	Lic or Reg #	Date Signed
BR		09-17-2001

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		60	Building Overhang		60
Building Drain - Sanitary		75	Septic or Holding, or POWTS Tank		60

Comment:

Created On: 10-31-2001 Updated On: 10-31-2001 Review Status: