Well Construction Report
WISCONSIN UNIQUE WELL NUMBER NM687

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: JACOBAZZI, ANTHONY			Phone #
Mailing Address: 40132 94TH PL			
City: GENOA CITY	State: WI	Zip Code: 53128	
County: Kenosha	Co. Permit #	Notification #	Completed: 12-13-2001

1. Well Location
City of GENOA CITY

Fire # (if avail.)

Street Address or Road Name and Number
40132 94TH PL

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
LANCE GEHRING WELL DRLNG SERVICE	6740	

Latitude / Longitude in Decimal Degree (DD): 42.5351 °N -88.2966 °W
Method Code: GCD013

Well Plan Approval #

NE	NW	Section	Township	Range
or Govt Lot #		19	1 N	19 E

Address: 5506 353RD AVE
BURLINGTON WI 53105

Approval Date (mm-dd-yyyy)

2. Well Type New Well
of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		4

Reason for replaced or reconstructed well ?
DOMESTIC WATER

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	4
5	4	46

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Yes Cable-tool Bit 5in. dia... No
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	I	-	TOPSOIL	Surface	4
R	-	S	-	RED SAND	4	46

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	SAWHILL ASTM T&C	Surface	43
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
5	STAINLESS STEEL	43	46

9. Static Water Level
20 ft. below ground surface

10. Pump Test
Pumping level 25 ft. below surface
Pumping at 20 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
14 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method START HOLE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
DFG		12-17-2001
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
LS		12-17-2001

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		150	Foundation Drain to Clearwater		15
Building Overhang		15	Septic or Holding, or POWTS Tank		75

Comment:

Created On: 01-31-2002 Updated On: 08-23-2019 Review Status: