Well Construction Report
WISCONSIN UNIQUE WELL NUMBER NZ011

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: SCHOOF, MICHELLE	Phone #
Mailing Address: 31515 BRIDGE DR	
City: WATERFORD	State: WI — Zip Code: 53185
County: Racine	Co. Permit #	Notification #	Completed: 05-02-2000

1. Well Location

Town of WATERFORD

Fire # (if avail.)

Street Address or Road Name and Number: 31515 BRIDGE DR

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
RICHARD L DANECKI	124	

Latitude / Longitude in Decimal Degree (DD): 42.824 °N -88.2369 °W — Method Code: GCD013

Well Plan Approval #

SW	NE	Section	Township	Range
or Govt Lot #		10	4 N	19 E

Address: PO BOX 94
NORTH PRAIRIE WI 53153-0094

Approval Date (mm-dd-yyyy)

2. Well Type New Well

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.3

Reason for replaced or reconstructed well ?

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	145

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Z	CLAY & GRAVEL	Surface	57
L	LIMESTONE	57	145

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	SAW HILL USA STD ERW A53-90 GR BBLACK PLAIN END 6.625 OD X .280 WALL	Surface	57
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

26 ft. below ground surface

10. Pump Test

Pumping level 120 ft. below surface

Pumping at 25 GP M for 3 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONTIE & CUTTINGS	Surface	57	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
RLD		05-02-2000
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		175
Building Overhang		14
Clearwater Sump		20
Foundation Drain to Clearwater		12
Landfill	<	1800
Sewer - Building Sanitary		75
Septic or Holding, or POWTS Tank		160

Comment:

Created On: 07-13-2000 Updated On: 06-27-2019 Review Status: