Well Construction Report
WISCONSIN UNIQUE WELL NUMBER OG681

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: STERMAN, DANIEL			Phone #
Mailing Address: N1620 BLACKHAWK CT			
City: REDGRANITE	State: WI	Zip Code: 54970	
County: Waushara	Co. Permit #	Notification #	Completed: 09-14-2000

1. Well Location

Town of LEON

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
VETTER WATER SYSTEMS	6520	

Latitude / Longitude in Decimal Degree (DD): 44.09076 °N -89.05785 °W

Method Code: GPS008

Well Plan Approval #

NE	NW	Section	Township	Range
or Govt Lot #		27	19 N	12 E

Address: E808 MYNARD RD
WAUPACA WI 54981

Approval Date (mm-dd-yyyy)

2. Well Type New Well

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.4

Reason for replaced or reconstructed well ?

3. Well serves 1 # of POND

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	155

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes — Rotary - Air ..... — No
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
- Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	-	SAND	Surface	140
-	-	Y	-	SAND & GRAVEL	140	155

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	6.625 X 280 WELDED JOINT SAWHILL	Surface	145
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	#15 SLOT	145	155

9. Static Water Level

67 ft. below ground surface

10. Pump Test

Pumping level 135 ft. below surface

Pumping at 25 GP M for 2 Hrs.

Pumping Method ?

11. Well Is

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
SH		09-09-2000
Drill Rig Operator	Lic or Reg #	Date Signed
WV		

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		400	Building Overhang		300
			Septic or Holding, or POWTS Tank		400

Comment:

Created On: 06-26-2001 Updated On: 08-19-2022 Review Status: