Well Construction Report
WISCONSIN UNIQUE WELL NUMBER OS454

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BURESH, RICHARD			Phone #
Mailing Address: 423 SCANDENAVIA DR			
City: GREEN BAY	State: WI	Zip Code: 54208	
County: Brown	Co. Permit #	Notification #	Completed: 12-07-2002

Well Constructor (Business Name): ERVIN J HEIM	Lic. #: 551	Facility ID # (Public Wells)	
Address: 4904 CHURCH RD RT 2 NEW FRANKEN WI 54229		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.4	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of EATON

Fire # (if avail.)

Street Address or Road Name and Number: 3678 PHILLIPS RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): 44.4341 °N -87.8693 °W
Method Code: GCD013

NE	SE	Section	Township	Range
or Govt Lot #		30	23 N	22 E

2. Well Type New Well
of previous unique well # constructed in 2002

Reason for replaced or reconstructed well ?
NEW HOME

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	20
6	20	100

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes Cable-tool Bit 10in. dia... No
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	55
-	-	P	-	HARDPAN	55	76
-	-	L	-	LIMESTONE ROCK	76	100

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	T&C 19.45 STEEL PIPE ASTM-53A ISPICO	Surface	76
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
35 ft. below ground surface

10. Pump Test
Pumping level 76 ft. below surface
Pumping at 16 GP for 0.25 Hrs.
Pumping Method ?

11. Well Is
24 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
SLUSLY CLAY	Surface	20	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
EH		12-07-2002
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		125	Sewer - Building Sanitary		30
Building Overhang		30	Septic or Holding, or POWTS Tank		70

Comment:

Created On: 03-05-2003 Updated On: 11-21-2019 Review Status: