Well Construction Report
WISCONSIN UNIQUE WELL NUMBER QJ289

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner	REMBRANDT BUILDERS
Phone #	
Mailing Address	W314 S2556 PENNEY LN
City	WALES
State	WI
Zip Code	53183
County	Waukesha
Co. Permit #	
Notification #	
Completed	12-31-2002
Well Constructor (Business Name)	RICHARD MORSE
Lic. #	619
Facility ID # (Public Wells)	
Well Plan Approval #	
Address	S78 W32552 SUGDEN RD MUKWONAGO WI 53149
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	3

1. Well Location

Town of OTTAWA	Fire # (if avail.)
Street Address or Road Name and Number	S21 W37673 BECKER CT
Subdivision Name	
Lot #	
Block #	
Latitude / Longitude in Decimal Degree (DD)	43.0046 °N -88.4968 °W
Method Code	GCD013
SE SW or Govt Lot #	
Section	4
Township	6 N
Range	17 E

2. Well Type Replacement

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	124

Upper Enlarged Drillhole

Lower Open Bedrock

Rotary - Mud Circulation .....

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	-	SAND	Surface	124

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL 19# ASTM A-53 SAWHILL WELDED	Surface	121
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
5	COOK STAINLESS 18 SLOT	121	124

9. Static Water Level

10 ft. below ground surface

10. Pump Test

Pumping level 15 ft. below surface

Pumping at 15 GP for 3 Hrs.

Pumping Method ?

11. Well Is

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
RM		01-02-2003
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		75	Building Overhang		14
			Septic or Holding, or POWTS Tank		60

Comment:

Created On: 02-19-2003 Updated On: 07-12-2019 Review Status: