Well Construction Report
WISCONSIN UNIQUE WELL NUMBER QR757

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: JOHNSON, MIKE	Phone #
Mailing Address: 130 CO RD E	
City: HOULTON	State: WI / Zip Code: 54082
County: Burnett	Co. Permit # / Notification # / Completed: 02-05-2002
Well Constructor (Business Name): DMB DRILLING CO INC	Lic #: 6749 / Facility ID # (Public Wells)
Address: 3142 15TH ST, FREDERIC WI 54837	Well Plan Approval # / Approval Date (mm-dd-yyyy)
Hicap Permanent Well # / Common Well #	Specific Capacity: 30

1. Well Location

Town of MEENON	Fire # (if avail.): 6774
Street Address or Road Name and Number: AUSTIN LAKE RD	
Subdivision Name / Lot # / Block #	
Latitude / Longitude in Decimal Degree (DD): 45.8925 °N -92.3314 °W	Method Code: GCD013
NW SE or Govt Lot #:	Section: 3 / Township: 39 N / Range: 16 W

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	56

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Yes — Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	Y	-	SAND & GRAVEL	Surface	30
-	A	G	-	COARSE GRAVEL	30	56

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	IPSCO STEEL ASTM A53 18.97 .280 WALL WELDED JOINTS	Surface	52
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
4	TELESCOPE STAINLESS 25 SLOT	52	56

9. Static Water Level
28 ft. below ground surface

10. Pump Test
Pumping level 29 ft. below surface
Pumping at 30 GP for 1 Hrs.
Pumping Method ?

11. Well Is
20 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method `

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
DMB		02-05-2002
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		75	Shoreline/Pool		210
Building Overhang		35	Septic or Holding, or POWTS Tank		60

Comment:

Created On: 03-25-2002 Updated On: 06-30-2020 Review Status: