Well Construction Report
WISCONSIN UNIQUE WELL NUMBER RH721

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BOOKS, JERRY			Phone #: (507)354-7883
Mailing Address: 25 SKYVIEW LN			
City: NEW ULM	State: MN	Zip Code: 56073	
County: Ashland	Co. Permit #:	Notification #:	Completed: 09-10-2003

1. Well Location

Town of GORDON			Fire # (if avail.): 38325
Street Address or Road Name and Number: 38325 DARROW RD			
Subdivision Name		Lot #	Block #

Well Constructor (Business Name): DONALD KARNOSH	Lic. #: 660	Facility ID # (Public Wells)	Latitude / Longitude in Decimal Degree (DD): °N °W
Address: KARNOSH WELL DRILLING, PHILLIPS WI 54555		Well Plan Approval #	Method Code
		Approval Date (mm-dd-yyyy)	

NW	NW	Section	Township	Range
or Govt Lot #		12	43 N	3 W

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Hicap Permanent Well #	Common Well #	Specific Capacity: 0

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	140

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	P	LAYERED SAND & HARD PAN	Surface	53
-	-	Q	-	GRANITE	53	140

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL 18.97 LB A53 WHEATLAND PE	Surface	53
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
26 ft. below ground surface

10. Pump Test
Pumping level 100 ft. below surface
Pumping at 2 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		1 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
DK		09-22-2003
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		75	Privy		110
Building Overhang		18	Septic or Holding, or POWTS Tank		60

Comment:

Created On: 10-14-2003 Updated On: 10-15-2026 Review Status: