Well Construction Report
WISCONSIN UNIQUE WELL NUMBER RI675

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner	SCOTT, DEBBIE
Phone #	
Mailing Address	4651 W WILLOW
City	MEQUON
State	WI
Zip Code	53092
County	Ozaukee
Co. Permit #	
Notification #	56528961
Completed	09-25-2015
Well Constructor (Business Name)	LIEBAU LAUN INC
Lic. #	527
Facility ID # (Public Wells)	
Address	1200 W LIEBAU RD 124N MEQUON WI 53092-3334
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	1.5

1. Well Location

City of MEQUON	Fire # (if avail.)
Street Address or Road Name and Number	4651 W WILLOW RD
Subdivision Name	
Lot #	
Block #	
Latitude / Longitude in Decimal Degree (DD)	°N °W
Method Code	

NE	SE	Section	Township	Range
or Govt Lot #		35	9 N	21 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	145

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- No — Rotary - Air ..... — Yes
- Rotary - Air & Foam .....
- Yes — Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
- Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	80
-	-	Y	C	SAND/GRAVEL/CLAY	80	100
-	-	L	-	LIMESTONE	100	145

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	EXL TUBE ASTM A53B .280 WALL PE WELDED	Surface	100

Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

65 ft. below ground surface

10. Pump Test

Pumping level 75 ft. below surface

Pumping at 15 GP for 1 Hrs.

Pumping Method ?

11. Well Is

13 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CRUMBLES	Surface		2 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
AL		10-01-2015
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		12	Foundation Drain to Clearwater		12
Clearwater Sump		15	Sewer - Building Sanitary		14

Comment:

Created On: 10-21-2015 Updated On: 10-21-2015 Review Status: