Well Construction Report
WISCONSIN UNIQUE WELL NUMBER RI675

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: SCOTT, DEBBIE			Phone #
Mailing Address: 4651 W WILLOW			
City: MEQUON	State: WI	Zip Code: 53092	
County: Ozaukee	Co. Permit #:	Notification #: 56528961	Completed: 09-25-2015

1. Well Location

City of MEQUON

Fire # (if avail.)

Street Address or Road Name and Number: 4651 W WILLOW RD

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
LIEBAU LAUN INC	527	

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

Well Plan Approval #:

NE	SE	Section	Township	Range
or Govt Lot #		35	9 N	21 E

Address: 1200 W LIEBAU RD 124N
MEQUON WI 53092-3334

Approval Date (mm-dd-yyyy):

2. Well Type New Well

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		1.5

Reason for replaced or reconstructed well ?

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	145

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- No — Rotary - Air ..... — Yes
- Rotary - Air & Foam .....
- Yes — Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
- Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	80
-	-	Y	C	SAND/GRAVEL/CLAY	80	100
-	-	L	-	LIMESTONE	100	145

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	EXL TUBE ASTM A53B .280 WALL PE WELDED	Surface	100
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

65 ft. below ground surface

10. Pump Test

Pumping level 75 ft. below surface

Pumping at 15 GP for 1 Hrs.

Pumping Method ?

11. Well Is

13 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CRUMBLES	Surface		2 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
AL		10-01-2015
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		12	Foundation Drain to Clearwater		12
Clearwater Sump		15	Sewer - Building Sanitary		14

Comment:

Created On: 10-21-2015 Updated On: 10-21-2015 Review Status: