Well Construction Report
WISCONSIN UNIQUE WELL NUMBER: RN487

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MLEZIVA, PAUL	Phone #: (920)819-2839
Mailing Address: 5991 DEJARDIN RD	
City: NEW FRANKEN	State: WI Zip Code: 54229-
County: Brown	Co. Permit #:
Notification #: 19899633	Completed: 07-25-2005
Well Constructor (Business Name): KENNETH E HEIM	Lic. #: 414
Facility ID # (Public Wells):	
Address: HEIM WELL DRILLING LLC, GREEN BAY WI 54302	
Well Plan Approval #:	
Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:
Specific Capacity:	

1. Well Location

Town of GREEN BAY

Fire # (if avail.):

Street Address or Road Name and Number: 5991 DEJARDEN RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

SW	NW	Section	Township	Range
or Govt Lot #		36	25 N	22 E

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?:

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	15
6	15	102

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....

Yes Temp. Outer Casing 10in. dia

Yes Removed? 6depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	V	C	-	CLAY NON CAVING	Surface	15
-	-	Y	-	SAND & GRAVEL	15	41
-	-	L	-	LIMESTONE	41	102

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	T&C WHEATLAND TUBE ASTM AK. 19.45#/FT	Surface	41
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

50 ft. below ground surface

10. Pump Test

Pumping level 50 ft. below surface

Pumping at 20 GP M for 0.5 Hrs.

Pumping Method ?

11. Well Is

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL SLURRY	Surface	15	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

NONE PRESENT

13. Constructor / Supervisory Driller	Lic #	Date Signed
KH		07-25-2005
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		90
Building Drain - Sanitary		30
Building Overhang		18

Type	Qualifier	Distance
Clearwater Sump		20
Foundation Drain to Clearwater		18
Sewer - Building Sanitary		30
Septic or Holding, or POWTS Tank		70

Comment:

Created On: 08-16-2005 Updated On: 08-16-2005 Review Status: