Well Construction Report
WISCONSIN UNIQUE WELL NUMBER RP510

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MARTON, SANDOR			Phone #
Mailing Address: BALSTON DR			
City: LAKE GENEVA	State: WI	Zip Code: 53147	
County: Walworth	Co. Permit #	Notification #	Completed: 06-30-2004

1. Well Location

Town of GENEVA

Fire # (if avail.)

Street Address or Road Name and Number: BALSTON DR

Subdivision Name	Lot #	Block #
WILDWOOD	55	

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
JAMES E CHENEY	339	

Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code

Well Plan Approval #

NW or Govt Lot #	NE	Section	Township	Range
		34	2 N	17 E

Address: CHENEY WELL DRILLING
ELKHORN WI 53121-9470

Approval Date (mm-dd-yyyy)

2. Well Type New Well

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.2

Reason for replaced or reconstructed well ?

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	100

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	Z	-	CLAY & GRAVEL	Surface	75
-	-	S	-	SAND	75	100

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	WHEATLAND TUBULAR PE ASTM GR B A53	Surface	96
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	8 SLOT SS SCREEN	96	100

9. Static Water Level

22 ft. below ground surface

10. Pump Test

Pumping level 65 ft. below surface

Pumping at 10 GP M for 4 Hrs.

Pumping Method ?

11. Well Is

19 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE	Surface	75	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
JC		
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		34

Comment: SEPTIC & SEWER NOT IN YET

Created On: 08-05-2004 Updated On: 08-20-2004 Review Status: