Well Construction Report
WISCONSIN UNIQUE WELL NUMBER SN835

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: EIFFLER, GRAG	Phone #
Mailing Address: 22773 ABER BEAN ST N	
City: ISANTI	State: MN Zip Code: 55040

County	Co. Permit #	Notification #	Completed
Washburn		23213321	07-20-2006

Well Constructor (Business Name): GARY A OLSON	Lic #: 5831
Facility ID # (Public Wells)	
Well Plan Approval #	
Address: GARY OLSON WELL DRILLING SPRINGBROOK WI 54875-9743	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #
Specific Capacity: 2	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of SPRINGBROOK

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD) °N °W
Method Code

NW or Govt Lot #	NW	Section	Township	Range
		27	40 N	11 W

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
4	Surface	61

Upper Enlarged Drillhole
Lower Open Bedrock
Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	Y	G	SAND GRAVEL ROCKS	Surface	61

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
4	A53-B IPSCO USA PE WELDED	Surface	59
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
3	10 SLOT STAINLESS	59	61

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

9. Static Water Level
30 ft. below ground surface

10. Pump Test
Pumping level 35 ft. below surface
Pumping at 10 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
16 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No
NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
GO		07-21-2006
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		85	Septic or Holding, or POWTS Tank		65

Comment:

Created On: 11-17-2006 Updated On: 11-17-2006 Review Status: