Well Construction Report
WISCONSIN UNIQUE WELL NUMBER SR913

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: KAUER, LARRY			Phone #: (920)766-5410
Mailing Address: W4958 HWY 10			
City: MENASHA	State: WI	Zip Code: 54952-	
County: Calumet	Co. Permit #:	Notification #: 20806741	Completed: 09-12-2005

Well Constructor (Business Name): BRIAN SCHMITZ	Lic. #: 6651	Facility ID # (Public Wells):	
Address: N9309 CTY W, FOND DU LAC WI 54935		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.5	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Town of HARRISON

Fire # (if avail.): W4958

Street Address or Road Name and Number: HWY 10

Subdivision Name | Lot # | Block #

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code

SE	SE	Section	Township	Range
or Govt Lot #		12	20 N	18 E

2. Well Type Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
WELL WENT DRY

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	440

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Yes — Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
R	-	C	-	RED CLAY	Surface	158
-	-	L	H	LIMESTONE W/SHALE VEINS	158	440

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	IPSCO 6.625 ASTM A53B 280 WALL PLAIN ENDS	Surface	158
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
160 ft. below ground surface

10. Pump Test
Pumping level 200 ft. below surface
Pumping at 20 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
20 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		6 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
BS		09-17-2005
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		56	Downspout/Yard Hydrant		11
Building Overhang		12	Septic or Holding, or POWTS Tank		46

Comment:

Created On: 10-07-2005 Updated On: 10-07-2005 Review Status: