Well Construction Report
WISCONSIN UNIQUE WELL NUMBER SS147

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MLODZIK, PHILIP			Phone #
Mailing Address: W5384 OXBO TRL			
City: PRINCETON	State: WI	Zip Code: 54968	
County: Price	Co. Permit #:	Notification #: 7004618401	Completed: 12-27-2017

1. Well Location

Town of EISENSTEIN

Fire # (if avail.)

Street Address or Road Name and Number: OLD 13

Subdivision Name | Lot # | Block #

Well Constructor (Business Name): JOHN A HOLT	Lic. #: 250	Facility ID # (Public Wells)	
Address: JOHN HOLT WELL DRILLING PARK FALLS WI 54552-9310		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 1.5	

Latitude / Longitude in Decimal Degree (DD): 45.9102 °N -90.3914 °W | Method Code: GPS008

NW or Govt Lot #	NW	Section: 32	Township: 40 N	Range: 1 E

2. Well Type New Well

of previous unique well # | constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	58

Upper Enlarged Drillhole | Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Yes Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	G	-	GRAVEL	Surface	15
-	-	P	-	HARDPAN	15	54
-	-	G	-	GRAVEL	54	58

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A53B PE	Surface	58
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

10 ft. below ground surface

10. Pump Test

Pumping level 20 ft. below surface

Pumping at 15 GP M for 4 Hrs.

Pumping Method ?

11. Well Is

20 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method MOUND

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
JH		
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
JEH		

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		25	Septic or Holding, or POWTS Tank		30

Comment:

Variance ID	Variance or Exception Type	Date	Reason
	Sample Submit Time	12/27/2017	WATER SAMPLE WILL BE TAKEN AFTER WATER SYSTEM INSTALL & POWER

Created On: 04-17-2018 Updated On: 04-17-2018 Review Status: