Well Construction Report
WISCONSIN UNIQUE WELL NUMBER: SS288

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	HESSLER, DON
Phone #	(715)720-1082
Mailing Address	726 W HAVEN RD
City	CHIPPEWA FALLS
State	WI
Zip Code	54729
County	Chippewa
Co. Permit #	26129
Notification #	21904728
Completed	01-19-2006
Well Constructor (Business Name)	LARRY L WILLMARTH
Lic. #	241
Facility ID # (Public Wells)	
Address	WILLMARTH WELL & PUMP HOLCOMBE WI 54745-8784
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	0.2

1. Well Location

Town of LAKE HOLCOMBE	Fire # (if avail.) 27385
Street Address or Road Name and Number	27385 261ST AVE
Subdivision Name	
Lot #	
Block #	
Latitude / Longitude in Decimal Degree (DD)	45.2209 °N -91.1193 °W
Method Code	GCD013
SW SE or Govt Lot #	
Section	28
Township	32 N
Range	6 W

2. Well Type Replacement

of previous unique well # NT0380 constructed in 2000

Reason for replaced or reconstructed well ?
TO GET MORE WATER

Construction Type Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	114

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes Cable-tool Bit 6in. dia... No
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
	EXISTING	Surface	97
T Q G	GRAVEL/CAVING/BROWN/HARD	97	114

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STD ERW A53 99LB GR B BLACK PE 6.625 OD X .280 WALL	Surface	114
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
45 ft. below ground surface

10. Pump Test
Pumping level 85 ft. below surface
Pumping at 6 GP M for 12 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material

Method MOUNDED WHILE DRIVEN

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface	114	1 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
LW		01-23-2006
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang	>	10	Sewer - Building Sanitary	>	50
Landfill	>	1200	Septic or Holding, or POWTS Tank	>	50

Comment:

Created On: 02-13-2006 Updated On: 06-11-2020 Review Status: